# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of Work | Construction of Basavalingappa Samudaya Bhavana in Byatarayanapura and Construction of Ambedkar Bhavan in Amruthahalli in ward no 07, Byatarayanapura, Kodigehalli Sub Division |
| 2 | Amount of Work Portion | 24756579.40 |
| 3 | Estimated Cost | 225.000 lakhs |
| 4 | Name of Contractor | K. Shankar Reddy, Bangalore |
| 5 | Agreement No. | 10/2019-20, |
| 6 | No. and date under which work order issued | 10/2019-20, Date: 04.05.2019 |
| 7 | Time limit originally fixed for completion | 240 days |
| 8 | Date of application by the contractor for granting extension of time | 29/12/2019 |
| 9 | Date of receipt of application in the sub division office | 29/12/2019 |
| 10 | Extension granted if any | — |
| | i) | — |
| | ii) | — |
| 11 | Work carried out by the contractor during the original period stipulated in the contract | — |
| 12 | Work carried out during 1st extension | — |
| 13 | Work carried out during 2nd extension | — |
| 14 | Timenow applied for | 864 Days |
| 15 | Date of recommending time limit appled for | 29/12/2019 - |
| 16 | Whether the orginal application of the contractor is enclosed | Yes |
| 17 | Balance of work remaining to be done | Yes |
| 18 | Probable time required for completion of remaining work | — 7/5/22. |
| 19 | Cost of work chrged establishment charged on the work after the expairy of original period | — |
| 20 | Whether notice as per clause of contract has been issued | — |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Due to Civil Utilities, Work has Delay. & modified estimate |
| 22 | Remarks of the EE with the daily rate of penalty proposed | EOT may be Approved on Per AEE recommendation with nominal penalty |

Assistant Engineer

Executive Engineer
Byatarayanpura Division
BBMP, Bangalore-92

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone,
BBMP, Bangalore-92.